

5390 Greens Road, Houston, TX 77032 ■ Phone: 281.590.8989 ■ Fax: 281.590.8181 ■ Email: sales@mudkingproducts.com www.MudKingProducts.com

## CERTIFICATE OF COMPLIANCE

### ORDER HISTORY

Customer

: Caliber Energy System Partnership.

Customer Order No.: Sept 12, 2014

MKP Invoice No.

: 41234

Item No.

: J-32384-129 CEROSIL

Item Description

: BJ Style TA 100 Center Latch Elevator for 4-1/2" Casing.

Traceability No.

: S/N: 31192B

#### INSPECTION DETAILS

All parts are subject to inspection and testing per the applicable API requirement by the manufacture and by contract with MKP. The following applies to this sales order:

### MANUFACTURED IN ACCORDANCE TO API-8C @PSL-1 Cert No. 8C-0068

#### LOAD/STRESS TEST

Load Rating: 100 ton Test Load: 150 ton

Load Time: 5 min Precision: ±1.0%

#### MAGNETIC PARTICAL INSPECTION

Extent: All critical stress areas.

Sensitivity: A 15/100

Instrument Model: CEW-600

Backlight Lamp: >800uW/cm<sup>2</sup>

Method of Magnetization: Continuum

Acceptance Std: GB9444 ASTM E709

Display: Fluorescent

We hereby certify that the materials as defined in the above referenced quote meet or exceed the requirements contained in the customer inquiry. These products conform to the requirements as defined by MKP and any additional requirements (if applicable) are correct and complete. MKP Products are unused and not remanufactured unless otherwise stated and identified.

INSERVICE: SEPT 14/14

Gary Clayton Quality Control MKP.INC

#### DISCLAIMER

# **Equipment Inspection & Repair Record**



Elevator	SN:	311	92E
----------	-----	-----	-----

CER0516		
CLINOSIO		

Certification is valid for 500 Operating Days

Date	Ticket #	Days Rented	Remaining Days
9/12/2014	NEW		500
9/24/2014	34908	20	480
11/14/2014	35032	5	475
11/18/2014	35040	5	470
2/3/2015	35350	5	465